

4637082464

IREDELL COUNTY HEALTH DEPARTMENT

III

12392


(SEPTIC TANK) IMPROVEMENTS PERMIT AND CERTIFICATE OF COMPLETION
(Ground Absorption Sewage Disposal System - G. S. Chapter 130-Article 13C)OWNER OR CONTRACTOR Thomas Wilson DATE June 5, 91 PERMIT NO. 26-7-028

PHONE: Business _____ Home _____

LOCATION 150 W TL AT "Apple House" ~ 500' on rightSUBDIVISION NAME Spring River LOT NO. 28 SECTION OR BLOCK NO. _____ S. R. No. _____House (☒) Mobile Home () Business () Other _____

No. Bedrooms 3 No. Bathrooms 2 1/2 Character & Porosity of Soil ps clay
 Garbage Disposal Unit Yes () No () Percolation Rate 1/2"
 Auto. Dishwasher Yes () No () Topography 4-6%
 Auto. Wash. Machine Yes () No () Depth to Water Table 4 ft
 Site Suitable PS Yes () No () Rock or other impervious formations none obs.

Lot Area 108' x 190' 110' LINE
 _____ Basement with Plumbing _____ Basement without Plumbing ☒ No Basement



Size of Tank 1250 Gals.
 Nitrification Field:
 No. of Lines 3
 Sq. Ft. _____ Linear Ft. 200' 57"
 Depth of Stone in Lines 16"
 Water Supply: Individual (☒) percolate
 Public () gravity flow

Installed by Tommy Faye

I understand and agree to install septic tank system as specified on this Improvements Permit.

Signed: _____

IMPROVEMENTS PERMIT BY DDA

COMMENTS: _____

CERTIFICATE OF COMPLETION BY James R. Linsom, RS. DATE 6/5/91

EXISTING SYSTEM CHECKED BY: _____ DATE _____

CONSTRUCTION MUST COMPLY WITH ALL OTHER APPLICABLE STATE AND LOCAL REGULATIONS.

Permit is VOID if any unauthorized changes are made in installation of system and/or if any false information is supplied in making Improvements Permit.

Health Dept. Copy: White

Inspection Dept. Copy: Yellow

Sanitarian's Copy: Pink

Owner's Copy: Gold